

I/201671/2024

Subject	Minutes of the District Development Committee (DDC) Meeting
Date & Time	29/01/2024 , 5.00 P.M.
Venue	Conference Hall of CEO, Zilla Parishad Office Tinsukia
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt and Utilisation	N/A
Physical Progress	N/A

The DDC meeting was chaired by Sri Swapneel Paul, IAS, District Commissioner, Tinsukia.

The decisions of the meeting are as follows:

Sl no.	Sector	Administrative Department	Scheme/Project/ Programme	Decision/Action to be taken	Agency responsible & Timeline
			PMAY-G	<ul style="list-style-type: none"> <li>In respect of PMAY-G, District Commissioner directed all the BDOs to reduce the gap between 3<sup>rd</sup> instalment and completion of 528 houses to zero by 7<sup>th</sup> May, 2024.</li> <li>To achieve this daily target will be given every block on pro data basis.</li> <li>AADHAAR seeding of PMAY-G beneficiaries have to be completed by 31<sup>st</sup> May, 2024, the progress of which will be reviewed in the next DDC meeting.</li> </ul>	
				<ul style="list-style-type: none"> <li>All the blocks will resume the camp mode activity with regard to ABPS in MGNREGA.</li> <li>A meeting to be conducted immediately with LDM, Tinsukia, IPPB and Airtel Payment Bank at the office chamber of the undersigned for cooperation with the BDOs to complete the ABPS.</li> <li>BDOs are directed to start campaign through IEC materials that beneficiaries can al</li> </ul>	

1.	Economic Development P&RD	ABPS	<p>so visit other banks to complete their ABPS apart from the services rendered by the IPPB and Airtel Payment Bank. In this regard LDM, Tinsukia was instructed to direct the banks to offer handholding support to the beneficiaries.</p> <ul style="list-style-type: none"> <li>All the BDOs are directed to collect the phone numbers of beneficiaries through the GRS of concerned GP and BDOs will set up a call center at block level to resolve the issue of ABPS of MG NREGA.</li> </ul>	<p>1.CEO,Zilla Parishad,Tinsukia</p> <p>2.All BDOs</p> <p>3.DPM,ASRLM</p>
		MGNREGA	<ul style="list-style-type: none"> <li>District Commissioner, Tinsukia directed to take projects of atleast 5 roads in every tea gardens. Other than tea gardens whenever there is a felt need for roads, BDOs should take up the matter immediately.</li> <li>District Commissioner directed to increase generation of man days in tea gardens.</li> </ul>	
		Amrit Sarovar	<ul style="list-style-type: none"> <li>Out of the 4 components of Amrit Sarovar Chain link fencing and plantation part should be completed by 15<sup>th</sup> May, 2024 and work shed part to be completed by 31<sup>st</sup> May, 2024 at any cost.</li> <li>BDO Itakhuli and Margherita Development block have informed that vendors are reluctant to engage themselves in fencing and plantation works.</li> <li>Where ever there is a vendor issue with regards to plantation, BDOs are directed to coordinate with DPM, ASRLM and take up the plantation works immediately by involving SHG members.</li> </ul>	

			<ul style="list-style-type: none"> <li>In this regard, all the BDOs are also directed to take review with the vendors of Amrit Sarovar at their level and take written declarations from them that they are not willing to continue the Amrit Sarovar related works.</li> </ul>	
		e-Gram Swaraj	<ul style="list-style-type: none"> <li>A separate review meeting on e-gram swaraj will be conducted on 4<sup>th</sup> March, 2024 with every BDOs.</li> <li>Inactive job cards to be eliminated at the earliest.</li> </ul>	
		MCF	<ul style="list-style-type: none"> <li>MCF to be completed by 31<sup>st</sup> March, 2024. All BDOs should take immediate steps in this regard.</li> </ul>	
			<ul style="list-style-type: none"> <li>In respect of PMKISAN, the chair directed the Circle Officers to hold meeting with Gaon Pradhans for verifications of pending list of farmers.</li> <li>The Chair directed DAO, Tinsukia to conduct DLC regularly.</li> <li>Concerned ADOs will communicate with the BDOs with the list of beneficiaries of PMKISAN whose ABPS are pending and joined in the camp which are organized by BDOs for the purpose of ABPS linking of MGNREGA beneficiaries by IPPB and Airtel Payments Bank.</li> <li>District Commissioner, Tinsukia directed DAO Tinsukia to prepare lists on the following : <ol style="list-style-type: none"> <li>Pesticide outlet in the district</li> <li>Chemicals/pesticides ban for tea but allowed in paddy and other products.</li> </ol> </li> </ul>	<ol style="list-style-type: none"> <li>ADC (Agriculture)</li> <li>DAO, Tinsukia</li> <li>Deputy Director of Supply</li> </ol>

2.	Economic Development	Agriculture	PMKISAN	<p>3. Chemicals/Pesticides which are bane in blanket manner by FSSAI.</p> <ul style="list-style-type: none"> <li>• After submission of list, magistrates will be allotted for every factory outlet and if to tally bane chemicals found during their visit, then such factory outlets will be sealed.</li> <li>• DAO, Tinsukia was instructed to direct all the factory outlets to maintain a register in the following format for banned chemicals only for tea :             <ol style="list-style-type: none"> <li>1. Quantity of banned chemical in the outlet</li> <li>2. Quantity of banned chemical stock for this month</li> <li>3. Quantity of banned chemical sold for this month</li> <li>4. Persons to whom banned chemicals have been sold</li> </ol> </li> <li>• The chair directed DAO, Tinsukia to prepare a roadmap for enforcement of regulation of bane chemical in the district.</li> </ul>	
3.	Economic Development	Agriculture Engineering		<ul style="list-style-type: none"> <li>• District Commissioner reviewed overall performance of the department.</li> </ul>	Assistant Executive Engineer
				<ul style="list-style-type: none"> <li>• The Chair directed all the departments who require pipe drinking water supply, must write a letter to Executive Engineer, PHE for PWSS linkage.</li> <li>• EE, PHE was directed to conduct a survey of all Police Stations, jails and all other fi</li> </ul>	1.ADC(JJM) 2.EE, PHE 3. Inspector of schools 4.DSWO(i/c)

4.	Infrastructure	PHE		<p>eld offices that require PWS S linkage.</p> <ul style="list-style-type: none"> <li>In this regard EE, PHE informed the house that a portal has been developed and the same will be shared in the DDC, Tinsukia group so that PWSS linkage requirement can be filled in the portal itself by the departments.</li> </ul>	
5.	Infrastructure	PWD (Building)		<ul style="list-style-type: none"> <li>The chair directed Circle Officer Tinsukia Revenue Circle to continuously follow up the matter related to outlet drain of Assam Cancer Care Foundational Hospital with Tinsukia Medical College authority and PWD (Building) and inform the undersigned or ADC (Health) about the status.</li> </ul>	<p>1. ADC (Health)</p> <p>2. EE, PWD (Tinsukia District Territorial Building Division)</p>
6.	Infrastructure	PWD (Digboi/Margherita/Makum Territorial Road division)		<ul style="list-style-type: none"> <li>The Chair directed the Executive Engineer, PWD (Digboi/Margherita/Makum Territorial Road division) to take immediate necessary steps in the accident prone area to reduce accidents.</li> <li>EE, PWD (Digboi/Margherita/Makum Territorial Road division) has stated that the Plan &amp; Estimate of Namtok-Changlang Road has already been submitted to Chief Engineer.</li> <li>District Commissioner directed SDO (c) Margherita to visit the 300 meter disputed site i.e embankment cum road from Chipi Bosti to Moulang under Asom Mala and make effort to resolve the issue.</li> </ul>	<p>1. EE, PWD (Digboi/Margherita/Makum Territorial Road division)</p>
		PWD (Tinsukia/Doomdo		<ul style="list-style-type: none"> <li>EE, PWD (Tinsukia/Doomdooma/Sadiya Territorial Ro</li> </ul>	<p>EE, PWD (Tinsukia/Doomdooma/Sadiya Ter</p>

6.	Infrastructure	oma/Sadiya Territorial Road division)		ad division) informed the ho use that progress under Mu khya Mantri Paki Path acho ni is 49%.	ritorial Road di vision)
7.	Infrastructure	PWD (NH)		<ul style="list-style-type: none"> <li>Ex. Engineer, PWD (NH) st ated that progress of electrification works of Dr. B hupen Hazarika Setu is 80 %.</li> </ul>	Ex. Engineer, PWD (NH)
8.	Social Se ctor	Social Welfa re		<ul style="list-style-type: none"> <li>District Commissioner direc ted DSWO (i/c) to ensure 1 00% growth measuring in e very block for this month.</li> <li>DSWO (i/c) stated that a m aximum cases received in One Stop Centre is for dom estic violence. Till date 276 such cases has been receiv ed.</li> <li>Due to 2 months long serie s of strikes by Anganwadi w orkers the measurement of malnourished children was not conducted .As a result t he DC, Tinsukia directed D PM, NHM to take charge of the matter immediately in a ddition to their own duties .</li> </ul>	DSWO (i/c)
				<ul style="list-style-type: none"> <li>Inspector of Schools, Tinsu kia appraised that a total of 1212 schools for elementar y level and 89 schools for s econdary level covered und er the uniform grant. School level quality control committ ee formed by SMC/SMDC a nd through committee meeting invited quotation fr om vendors. All schools alr eady have completed order process and receiving scho ol uniform from concerned v endors at school level as pe r specifications.</li> <li>The quality of uniforms is m onitored by a 3 member co mmittee at school levels foll</li> </ul>	<ol style="list-style-type: none"> <li>Inspecto r of Sch ools Tin sukia</li> <li>EE,PHE</li> </ol>

9.	Social Sector	Education		<p>owed by a block level committee.</p> <ul style="list-style-type: none"> <li>The Chair directed the I.S, Tinsukia to fix responsibility on SMDC and Block level committee if quality of uniform found to be compromised.</li> <li>Inspector of Schools Tinsukia informed the house that constructions of 63 nos of libraries are undergoing.</li> <li>Overall Inspector of Schools Tinsukia was entrusted to conduct 3 surveys-1. With regard to water supply in schools 2. Uniform 3. Library and to report to the undersigned.</li> <li>Inspector of Schools Tinsukia was directed to prepare ensure maximum attendance in Siksha Setu portal.</li> </ul>	
10.	Social Sector	FCS & CA	e-POS transaction	<ul style="list-style-type: none"> <li>The chair directed DDS (FCS &amp; CA) to prepare an action plan regarding e-KYC submission at fare price shops after MCC.</li> </ul>	DDS (FCS & CA)
11.	Economic Development	Veterinary	Mobile Veterinary	<ul style="list-style-type: none"> <li>DVO, Tinsukia informed the house that drivers have not yet been received for mobile veterinary.</li> </ul>	DVO, Tinsukia
12.	Reforms Governance Facilitation & Regulation	Excise		<ul style="list-style-type: none"> <li>Superintendent of Excise informed the house that 88.66% revenue have been collected till the current month.</li> <li>The Chair directed the Superintendent of Excise to intensify naka checks in Dirak gate.</li> <li>The Chair directed the Superintendent of Excise to prepare a roadmap curb the menace of illegal liquor in the</li> </ul>	Superintendent of Excise

13.	Economic Development	DICC	PM Vishwakarma	<ul style="list-style-type: none"> <li>• District Chair stated that as BDOs are now in charge of the GP President, so changes have to be done in the PM Vishwakarma Portal to resolve the OTP issues. In this regard GM, DICC has informed that no such provisions are available in the portal as of now. The chair directed the GM, DICC to give a letter to the undersigned which will be forwarded to Commissioner &amp; Secretary.</li> <li>• In respect of PHEME, GM, DICC apprised the house that out of 324 applications 32 is pending and 210 numbers of applications have been rejected by banks.</li> <li>• In this regard the chair directed LDM, Tinsukia to submit list of rejected applications along with reasons for rejection under PHEME and PHEME.</li> <li>• After that a meeting will be conducted by the Steering Committee before next DD C meeting under the chairmanship of DDC Tinsukia, LDM Tinsukia, GM DICC, concerned bank officials and 5 random beneficiaries whose proposals have been rejected by banks.</li> </ul>	<ul style="list-style-type: none"> <li>1. GM, DICC</li> <li>2. BDO, Saikhowa development block.</li> </ul>
14.	Infrastructure	Irrigation		<ul style="list-style-type: none"> <li>• Ex. Engineer, Irrigation Sadiya Division informed that the canal clearing scheme under MGNREGA will be started soon.</li> </ul>	<ul style="list-style-type: none"> <li>EE, Sadiya Division</li> </ul>
15.	Economic Development	NULM		<ul style="list-style-type: none"> <li>• District Commissioner directed all the EOs to review status of PM-Swanidhi at their level.</li> </ul>	<ul style="list-style-type: none"> <li>1. All EOs</li> <li>2. CPM, NULM</li> </ul>
				<ul style="list-style-type: none"> <li>• The Chair suggested all the</li> </ul>	



16.	Economic Development	Handloom & Textile	SWANIRB HAR NARI	<p>departments to procure Gamochas for any Govt. functions from various counters of Handloom &amp; Textile department. The sale outlets are Given below :</p> <ol style="list-style-type: none"> <li>1. W.E.S.U Margherita, Segunbari 1 no ward</li> <li>2. W.E.S.U Megela, Dangori</li> <li>3. ARTFED, Digboi, Jasuda road</li> <li>4. O/O Superintendent of Handloom &amp; Textile, Tinsukia.</li> </ol>	1. Superintendent of Handloom & Textile
17.	Economic Development	T&CP		<ul style="list-style-type: none"> <li>• EE, T&amp;CP informed the house that electricity connection in the vegetable market is going on.</li> <li>• The Chair directed EO, Tinsukia MB to prepare taking over related paper works for Sunday Market which will be handed over to Tinsukia Municipal Board after end of MCC.</li> <li>• The Chair directed EO, Tinsukia MB to take review of all CIDF projects implemented by T&amp;CP department in the district.</li> </ul>	1.EO, Tinsukia MB 2.EE,T&CP
				<ul style="list-style-type: none"> <li>• A meeting to be held with Joint Director, Health &amp; Family Welfare, DSWO (i/c) with undersigned regarding intensive drive of growth monitoring of all children in the district in 2<sup>nd</sup> May, 2024.</li> <li>• The chair directed to restart the Camps for PM-JAY. Data should be submitted on everyday basis to the unders</li> </ul>	

<p>18.</p>	<p>Social Sector</p>	<p>Health &amp; Family Welfare</p>	<p>igned.</p> <ul style="list-style-type: none"> <li>The chair directed to make a survey of 267 numbers of tea garden wise beneficiaries and to ensure whichever valid documents are required for opening bank accounts under Tea Garden Wage Compensation scheme.</li> <li>DPM, NHM, Tinsukia informed the house that Progress of Repair and Renovation for In House laboratory at various Health Institutions is 59%.</li> <li>DPM, NHM, Tinsukia informed the house that 106 Health Wellness Centre completed till date and all will be completed by 2025.</li> <li>DPM, NHM, Tinsukia informed the house that for the financial year 2024-25 maternal death and child death is found to be 1 and 8 respectively. The chair directed to take steps for zero maternal and infant deaths.</li> <li>Joint Director, Health &amp; Family Welfare appraised that C-section delivery at night is available in all FRU but Pediatrician is not available in Doomdooma and Margherita FRU.</li> <li>Kothalguri and Ghumtibil are also facing man power issue.</li> <li>ADC (Health) was directed to convene a meeting on manpower issues of health department in the district.</li> </ul>	<p>1.ADC (health) 2.Joint Director, Health &amp; Family Welfare</p>
			<ul style="list-style-type: none"> <li>District Commissioner reviewed status of revenue collection from DTO, Tinsukia.</li> <li>District Commissioner directed DTO, Tinsukia to cancel registration and driving license against defaulters who</li> </ul>	

19.	Infrastructure	Transport		<p>never needed. In this regard, the DTO, Tinsukia stated that police should send such cases to DTO.</p> <ul style="list-style-type: none"> <li>The Chair directed the DTO to co-ordinate with Police and continues the drive in extreme cases.</li> </ul>	DTO, Tinsukia
20.	Infrastructure	Water Resource		<ul style="list-style-type: none"> <li>AEE, Water Resource was directed to take immediate measures for Khamtighuli and Hatighuli area.</li> <li>AEE, Water Resource was directed to keep ready all the materials for temporary embankments on the spots which are vulnerable to erosion</li> </ul>	Asstt. Executive Engineer, Water resource
21.	Infrastructure	Housing & Urban Affairs		<ul style="list-style-type: none"> <li>The chair informed all Executive Officers that property tax should be collected from the following sources –             <ol style="list-style-type: none"> <li>Household</li> <li>Commercial tax</li> <li>Trade license</li> <li>Building Permission</li> </ol> </li> <li>The chair directed all the EOs to focus on property tax collection from non-household sources.</li> <li>After completion of MCC, a action plan to be prepared by all EOs for collection of property tax from household sources and submit a copy of the same to the undersigned.</li> <li>In respect of SBM, tree plantation should be started in legacy waste site.</li> <li>All the EOs was directed to strictly supervise street cleanliness round the clock.</li> <li>The chair informed all the EOs that 15<sup>th</sup> finance tied fund may be used for solid was</li> </ul>	

				<ul style="list-style-type: none"> <li>te management.</li> <li>EO, Tinsukia MB was instructed to open a helpline no for FSTP in Tinsukia district.</li> <li>All EOs are instructed to personally visit all the major drains and take appropriate measures for cleaning of the drains in their respective jurisdiction so that artificial flood can be curbed.</li> </ul>	
<u>22</u>	Economic Development	Soil Conservation	RIDF	<ul style="list-style-type: none"> <li>Divisional Officer Soil Conservation appraised that one work under RIDF at Margherita is ongoing.</li> </ul>	Divisional Officer Soil Conservation
<u>22</u>	Economic Development	Sericulture		<ul style="list-style-type: none"> <li>District Commissioner reviewed overall performance of the department.</li> </ul>	
<u>23</u>	Economic Development	Fishery		<ul style="list-style-type: none"> <li>District Commissioner reviewed overall performance of the department.</li> </ul>	

The meeting ended with a vote of thanks from the chair.

Signed by

Swapneel Paul

Date: 27-05-2024 17:49:32

District Commissioner  
Tinsukia

Memo No: E-70091/

Dated: 18/05 /2024

Copy to:-

1. Addl. Chief Secretary to the Govt. of Assam, Transformation & Development Department, Dispur for favour of kind information.
2. Director, E&M Division, Dispur, Guwahati for kind information
3. Director, DCP, T&D Department, Assam, Guwahati for kind information.
4. ADC(I/C), Sadiya for kind information.
5. ADC(All), Tinsukia for kind information.
6. SDO(C), Margherita for kind information.
7. DIO, NIC for kind information. He is requested to upload the DDC minutes in

I/201671/2024

- the District Website.
8. All members of DDC for information & necessary action.

**e-Signed by**  
District Commissioner  
Tinsukia





**Annexure-B**

**B.Schemes for which no funds are received by the District/Council:** For (Please visit <https://indiabudget.gov.in/index.php>- and concerned Ministry/Department website to know the list of Central Schemes of current and previous years)

Sl No.	Administrative Department	Scheme Name	Reasons	Remarks (if any)
1				
2			NA	
3				

Sd/-  
General Manager(i/c)  
DI&CC,Tinsukia



## Physical Progress of Works under different Schemes/Programmes/Projects across Department of Current Year

Sl No.	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Curent Year works/Services-Categorise number of works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Industries , Commerce and Public Enterprises	PMEGP	160			70.62%				
2		PMFME	273					21.97%		
3		ATISIS	-							
4		MSME Registration (UDYOM)	-							
5	PM Vishwakarma Scheme	Assistance to craft persons	-							

Sd/-  
General Manager(i/c)  
DI&CC,Tinsukia

## Physical Progress of Works under different Schemes/Programmes/Projects across Department of Previous Year

Sl No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion-as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress						
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
									NA						

Sd/-  
General Manager(i/c)  
DI&CC,Tinsukia

**Annexure -A**

**Monthly status of Fund receipt and utilization up to the Month of April /2024**

**For schemes : Fund received**

Sl.no	Administrative Department	Name of Scheme(+Implementing Agency)	PFMS Code & SLS Code	Category CS/CS S/State/EAP etc	Opening balance with CNA/SNA/Others-as applicable		Opening balance with the District/Council/Others -as applicable		Current Year Allocation to District		Fund received in the current year		Total fund available for scheme	Fund Utilize-Till now Amount &(% in bracket)		Amount for which UC s are pending at the end of previous	Amount for which UC s are pending as on date		Remarks
					Central Share	State share	Central Share	State share	Central Share(Lac)	State share(lac)	Central Share(Rs in Lac)	State share(Rs in Lac)		Central Share%	State share		Of previous year	Of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	FISHERY	PMMSY(Department of Fisheries, Govt. Of Assam		CSS	0	0	N/A	N/A	278.1456	34.2384	143.73165	17.63685	5.76850	137.96315	17.63685	0	0	5.76850	

**District Fishery Development Officer,**  
Tinsukia.



**Annexure -B**

**B. Schemes for which no funds are received by the District/Council**

<b>Sl.no</b>	<b>Administrative Department</b>	<b>Scheme name</b>	<b>Reasons</b>	<b>Remarks if any</b>
1	FISHERY	RIDFXIII	Centrally, from Director of Fisheries, Assam	
2	FISHERY	RIDFXVI	Centrally, from Director of Fisheries, Assam	
3	FISHERY	SOPD - TSP	Centrally, from Director of Fisheries, Assam	
4	FISHERY	CMSGUY	Centrally, from Director of Fisheries, Assam	

District Fishery Development Officer,  
Tinsukia

**Annexure -C**

**Physical progress of works under different schemes/programmes/Projects across Departments-of current year 2023-24**

Sl.no	Administrative Department	Name of scheme	Number of works sanctioned in the current year	Progress of current year works /service -categories number of works based on stage of physical progress						Remarks ( No. of Beneficiary/ unit )
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1		Fish Hatchery	1 No		on going				Nil	1
2	<b>FISHERY</b>	New Rearing Pond	19.0 Ha		on going				Nil	150
3		New Pond Construction	19.50 Ha		on going				Nil	78
4		Inputs for fish farming	19.50 Ha				on going		Nil	78
5		Pen culture in open water	16 Ha			on going			Nil	16
6		Three wheeler with ice box	6 Nos			on going			Nil	6
7		Mini Feed Mill ( 2 ton/day )	2 Nos			on going			Nil	2
8		Boat & Nets for fishers	6 Nos			on going			Nil	6
9		Fresh water pearl farming	5 Nos				on going		Nil	5 nos
10		Livelihood support to traditional fishers	1000				on going		Nil	1000
		<b>Total:</b>								

District Fishery Development Officer  
Tinsukia



**Annexure -D**

Physical progress of works under different scheme /programme /projects across Department-of previous year

Sl no	Administrative Department	Name of scheme	Total number of works pending as on the last date of previous financial year	Number of years delayed for completion -as on the last date of last financial year -categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year -categories works based on the stage of physical progressd					
				Less than 1 year	> =1 to <3 Yrs	> =3 to <5 Yrs	> =5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	FISHERY	Mini Feed Mill ( 2 ton/day) ( Additional )	sanction year 2020-21, 1 Nos		on going					95%				
3		Mini Feed Mill ( 2 ton/day)	Sanction year 2022-23, 1 No		on going						60%			

District Fishery Development Officer  
Tinsukia





## Annexure B

### B. Schemes for which no funds are received by the District/Council

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Irrigation Department	NIL	NIL	NIL





**Monthly status of Fund receipt and utilisation for the Month of April Year 2024**

**Annexure A**

A. For Schemes Funds received.

Sl. No.	Admin Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc	Opening Balance With CNA/SNA/Other s- as applicable		Opening Balance With the District/Council/ Others- as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UC'c are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which AC's are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Irrigation Department	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL



Executive Engineer  
Sadiya Doomdooma Division (Irrigation)  
Sadiya

**B. Schemes for which no funds are received by the Distict/Council**

**Annexure-B**

<b>SI No.</b>	<b>Administrative Department</b>	<b>Scheme Name</b>	<b>Reasons</b>	<b>Remarks if any</b>
1	Irrigation Department	NIL	NIL	NIL



Executive Engineer  
Sadiya Doomdooma Division (Irrigation)  
Sadiya

**Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year**

*Annexure-C*

S.No	Admin Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current year woks/Services- Categories number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74 %	25-49%	1-25%	Not started	
1	Irrigation Department	Kakopathar Nav-Nirman Bahumukhi Samanyay Samity MDTW (1 point)	1	100%	-	-	-	-	-	Physically completed
2	Irrigation Department	Bhitor Rongdoi MDTW 1 pt	1	100%	-	-	-	-	-	Physically completed
3	Irrigation Department	Kachijan MDTW 1 pt	1	100%	-	-	-	-	-	Physically completed
4	Irrigation Department	M&R to Jia LIS	1	-	90%	-	-	-	-	Bank protection work is in progress.



Executive Engineer  
Sadiya Doomdooma Division (Irrigation)  
Sadiya

**Physical Progress of Works under different Schemes /Programmes/Projects across Departments -of Previous Years**

**Annexure-D**

S.No	Admin Dept	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year- Categories works based on the delay in completion					Progress of Pending works of previous year pending as on the last date of last Financial Year- Categories number of works based on the stage of physical progress						Remarks
				Less than 1 Yr	>=1 to<3 Yrs	>=3 to <5 yrs	>= 5	Total	100%	75-99%	50-74 %	25-49%	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Irrigation Department	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL



Executive Engineer  
Sadiya Doomdooma Division (Irrigation)  
Sadiya



Monthly Status of Fund receipt and utilization for the Month of March Year 2024

ANNEXURE-A

A. For Schemes : Funds received.

Sl. No.	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable.		Opening Balance with the District/Council/Others – as applicable.		Current Year Allocation to District		Fund received in the current Year(Month)		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share (LACS)	State Share		Central Share (LAC)	State Share			Of Previous Year	Of Current Year	
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	PWRD	CRF		CSS							138.000			1670.166		No pending UCs	All submitted	No pending UCs	No pending UCs	
2	PWRD	NLCPR		CSS							3.415			170.388		No pending UCs	All submitted	No pending UCs	No pending UCs	
3	PWRD	RIDF-XXVI		CS							39.362	4.374		747.882	83.098	No pending UCs	All submitted	No pending UCs	No pending UCs	
4	PWRD	RIDF-XXVII		CS							19.690	2.188		834.398	92.711	No pending UCs	All submitted	No pending UCs	No pending UCs	
5	PWRD	RIDF-XXVIII		CS							56.974	6.330		56.974	6.330	No pending UCs	All submitted	No pending UCs	No pending UCs	
6	PWRD	MMPPNA (Pkg No. MMPPNA_22_23_134)		State Share								14.474			86.3612	No pending UCs	All submitted	No pending UCs	No pending UCs	
7	PWRD	MMPPNA (Pkg No. MMPPNA_22_23_138)		State Share								48.492			48.492	No pending UCs	All submitted	No pending UCs	No pending UCs	
8	PWRD	MMPPNA (Pkg No. MMPPNA_22_23_137)		State Share								46.001			276.77	No pending UCs	All submitted	No pending UCs	No pending UCs	
9	PWRD	MMPPNA (Pkg No. MMPPNA_22_23_308)		State Share								49.769			296.772	No pending UCs	All submitted	No pending UCs	No pending UCs	
10	PWRD	MMUPPNA (Pkg No. MMUPPNA_RIDF_XVIII_22_23_35)		Central Share							122.1194	13.568825		319.365	35.49	No pending UCs	All submitted	No pending UCs	No pending UCs	

Executive Engineer,PWRD  
Digboi and Margherita Territorial Road Division  
Tinsukia



## B. Schemes for which no funds are received by the District/Council.

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	PWD	MMPPNA	Demand proposal sent but ceiling yet to be received	
2	PWD	MMPNA	Demand proposal sent but ceiling yet to be received	
3	PWD	MMUPNA	Demand proposal sent but ceiling yet to be received	

Executive Engineer, PWRD,  
Digboi & Margherita Territorial Road Division  
Tinsukia

## ANNEXURE-C

**Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year**

Sl. No.	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works/Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	PWRD	Road Safety	1					20%		
2	PWRD	RIDF-XXIX	1					20%		Work just allotted
3	PWRD	MMPNA	3			65%				
4	PWRD	MMNPPNA	2						Not Started	
5	PWRD	MMUPNA	2					5%		Work just allotted
6	PWRD	Periodic Renewal	1			50%				

Executive Engineer, PWD  
Digboi & Margherita T. R. Division  
Tinsukia

**Physical Progress of Works under different Schemes/ Programmes/Projects across Departments – of Previous Years**

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion – as on the last date of last Financial Year – Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year – Categories works based on the stage of physical progress						Remarks
				Less than 1 Yrs.	> = 1 to < 3 Yrs.	> = 3 to < 5 Yrs.	> = 5	Total	100%	75- 99 %	50 – 74 %	25 – 49 %	1 – 25 %	Not started	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	PWRD	PMGSY-III	1	1				1		87%					Stipulated completion date was 29/8/2023
2	PWRD	Periodic Renewal	1	1				1			50%				Stipulated completion date was 04/01/2024
3	PWRD	RIDF-XXV (2019-20)	1		1			1		99%					Stipulated completion date was 11/12/2021
4	PWRD	RIDF-XXVII (2021-22)	1	1				1		80%					Stipulated completion date was 06/05/2023
5	PWRD	RIDF-XXVIII (2022-23)	1									40%			Stipulated completion date is 13/09/2024
6	PWRD	RIDF-XXIX (2023-24)	1										20%		Work just allotted
7	PWRD	PMKKKY	2	1				1						Not started	Stipulated completion date of one work was 14/09/2023 and another work is 31/08/2024
8	PWRD	SOPD-G	1		1			1		80%					Stipulated completion date was 22/11/2022
9	PWRD	NERSDS	1		1			1		94%					Stipulated completion date was 25/11/2022
10	PWRD	ASOM MALA	1										10%		Stipulated completion date is 27/04/2025
11	PWRD	MMPNA (2023-24)	Package No. :MMPNA/2022-23/166	1				1			50%				Stipulated completion date was 06/09/2023

12	PWRD	MMPNA (2023-24)	Package No. : TINSUKIA/MMPNA/R&R/01						80%					Stipulated completion date is 16/07/2024
	PWRD		Package No. : TINSUKIA/MMPNA/R&R/01										Not started	Stipulated completion date is 04/09/2024
	PWRD		Package No. : MMPNA/2023- 24/87							50%				Stipulated completion date is 14/08/2024
13	PWRD	MMPPNA (2022-23)	Package No. :MMPPNA-22-23-133						95%					Stipulated completion date is 10/05/2024
	PWRD		Package No. MMPPNA- 22-23-134							55%				Stipulated completion date is 17/05/2024
	PWRD		Package No. :MMPPNA- 22-23-135								62%			Stipulated completion date is 27/02/2024
	PWRD		Package No. :MMPPNA- 22-23-136								50%			Stipulated completion date is 26/01/2024
	PWRD		Package No. :MMPPNA- 22-23-137								73%			Stipulated completion date is 26/04/2024
	PWRD		Package No. :MMPPNA_22- 23-138								70%			Stipulated completion date is 12/01/2024
	PWRD		Package No :- MMPPNA_22_23_304									42%		Stipulated completion date is 24/05/2024
	PWRD		Package No :- MMPPNA_22_23_305							90%				Stipulated completion date is 10/01/2024
	PWRD		Package No :- MMPPNA_22_23_306							85%				Stipulated completion date is 09/02/2024
	PWRD		Package No :- MMPPNA_22_23_307								50%			Stipulated completion date is 09/04/2024
	PWRD		Package No :- MMPPNA_22_23_308							86%				Stipulated completion date is 09/05/2024
PWRD	Package No :- MMPPNA_22_23_309								70%			Stipulated completion date is 09/05/2024		
14	PWRD	MMUPNA (2022-23)	MMUPPNA_RIDF_XVIII_22_2 3_35							65%				Stipulated completion date is 26/04/2024
	PWRD		MMUPPNA_RIDF_XVIII_22_2 3_74						75%					Stipulated completion date is 26/03/2024

15	PWRD	MMUPNA (2023-24)	MMUPNA_RIDF_XXIX_23_2 4_84										5%		Stipulated completion date is 4/02/2025
	PWRD		MMUPNA_RIDF_XVIII_22_2 3_74											Not started	Stipulated completion date is 4/02/2025
16	PWRD	MMNPPNA	2											Not started	Stipulated completion date of one work is 26/02/2025 and another one is 15/12/2024
17	PWRD	Road Safety	1										20%		Stipulated completion date is 21/05/2024

Executive Engineer, PWD  
Digboi & Margherita T. R. Division  
Tinsukia






---

---

**MONTHLY PROGRESS REPORT FOR THE MONTH OF MARCH'2024  
UNDER EASTERN ASSAM SOIL CONSERVATION DIVISION, DIBRUGARH.**

Name of Division	Year of A.A.	Name of Project & Location	Target		Achievement		Present status on progress (As on March'2024)	Remarks
			Physical Ha/No/Rm)	Financial	Physical Ha/No/Rm)	Financial		
1	2	3	4	5	6	7	8	9
<b>SOPD-G</b>								
Eastern Assam S. C. Division, Dibrugarh.	2023-24	Field Bund From Shiv Mandir to Mulang Pathar	1361 Rm	7.18	100%	-Nil-	Completed .	
	<b>RIDF-XXIX</b>							
	2023-24	Longtong R.C.C. Check Dam, RIDF-XXIX	47.48 m3	18.00	100%	-Nil-	Completed .	

  
 Divisional Officer,  
 Eastern Assam S. C. Division,  
 Dibrugarh.

**ABSTRACT FINANCIAL & PHYSICAL PROGRESS OF WDC-PMKSY 2.0 FOR THE YEAR 2023-24 IN TINSUKIA DISTRICT**

**NAME OF PROJECT :- TINSUKIA-I (DEOPANI) WDC-PMKSY-2.0**

(Rs in Lakh)

Sl. NO	Head	TREATABLE AREA	PROJECT COST (Rs in Lakh)	FUND RECEIVED DURING 2023-24	FUND EXPENDTURE AS ON March, 2024	NO. OF WORKS UNDER TAKEN	PROGRESS OF WORKS	REMARKS
1	2	3	4	5	6	8	7	9
1	NRM (Natural Resource Management)	5000	1100	70.04960	65.40076	Farm Pond-1	93%	Work under Progress
	Field Bund -1							
	RCC Check Dam-2							
	Boulder Protection-2							
2	Livelihood			15.0000	15.00000	60 Nos.	100%	Completed
3	NRM (Natural Resource Management)			89.2500	10.71000	Farm Pond-2	20%	Work under Progress
						Diversions Channel -1		
						Field Bund -1		
						RCC Check Dam-1		
						Boulder Protection-2		

  
Project Manager, WCDC  
Tinsukia District

Annexure-A

Monthly status of Fund receipt and utilisation of Tinsukia District for the Month of March'2024

A. For Schemes : Funds received

Sl. No.	Admin. Dept.	Name of Scheme (+ Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EPA etc.	Opening Balance With CAN/SNA/Others-as applicable		Opening Balance With the District/ Council/ Others-as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Director of Soil Conservation Department, Guwahati.	WDC-PFMESY-2.B, Tinsukia	Not available	CSS	NIL	NIL	0	0	302.51700	33.61300	302.51700	33.61300	336.13000	227.647	25.294	NIL	NIL	NIL	NIL	

\* Will be provided by the HOD/Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code.

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For

Sl No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Director of Soil Conservation Department, Guwahati.	NIL	NIL	NIL

  
Project Manager, WCDC  
Tinsukia District

## Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year

Sl No	Admin Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works/Services-Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Director of Soil Conservation Department, Guwahati.	WDC-PMKSY-2.0, Tinsukia	NRM Works - 13 Nos			50%			
2			Livelihood - 60 Nos	100%					

## Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl No	Admin Dept	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on the stage of physical progress					
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Director of Soil Conservation Department, Guwahati.	WDC-PMKSY-2.0, Tinsukia	NIL	NIL				NIL	NIL					

  
 Project Manager, WCDC  
 Tinsukia District

Monthly Status of Fund and utilisation for the month of January'24

ANNEXURE-A

A. For schemes: Funds received.

Sl. No.	Admin Dept.	Name of Scheme (+ Implementation Agency)	PFMS Code & SLS Code	Category /CS/SS/State/EAP etc	Opening Balance with CAN/SNA/Other-as applicable.		Opening Balance with District/Council/ Others-as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of Current Year		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Department of Housing and Urban Affairs	Widening of Road with Drain from Railway Station to Shivdham (Part-I) under CIDF for Tinsukia (T&CP)										Rs. 70.98 Lakh						Nil	Rs. 70.98 Lakh		
2		Widening of Road with Drain from Railway Station to Shivdham (Part-II) under CIDF for Tinsukia (T&CP)										Rs. 356.36 Lakh						Nil	Rs. 356.36 Lakh		
3		Development of Vegetable Market under CIDF at Tinsukia (T&CP)											Rs. 291.94 Lakh						Nil	Rs. 291.94 Lakh	
4		Beautification of GNB road & Const. of New Sunday Market at Bye-Pass, Tinsukia (T&CP)											Rs. 104.11 Lakh						Nil	Rs. 104.11 Lakh	
5		Multipurpose Activity Centre (Kalyan Ashram) at Tinsukia, under UNTIED Fund. (T&CP)											Rs. 61.18 Lakh						Nil	Nil	

**B. Schemes for which no funds are received by the District/ Council :**

<b>Sl. No.</b>	<b>Administrative Department</b>	<b>Scheme Name</b>	<b>Reason</b>	<b>Remarks if any</b>
1	Town & Country Planning (DoHUA)	Nil	Does not arise	Nil

Executive Engineer  
Drainage & Sewerage Division  
Town & Country Planning  
Tinsukia

**ANNEXURE-C**

**Physical Progress of Works under different Schemes/ Programmes/Projects across Departments of Current Year.**

Sl. No.	Admin Department	Name of Scheme	Number of works sanctioned in the current year	Progress of Current year works / Services-Categories number of works base on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11
1	Department of Housing and Urban Affairs	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

Executive Engineer  
 Drainage & Sewerage Division  
 Town & Country Planning  
 Tinsukia



## ANNEXURE-D

## Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Year.

Sl. No.	Admin Department	Name of Scheme	Number of years delayed for completion-as on the last date of last Financial Year-Categories works based on the delay in completion					Total number of works pending as on the last date of previous Financial Year	Progress of pending works of previous years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress					Remarks	
			Less than 1 year	>=1 to <3 Years	>=3 to <5 Years	>=5	Total		100%	75-99%	50-74%	25-49%	1-25%		Not started
1	2	3						4	5	6	7	8	9	10	11
1	Department of Housing and Urban Affairs	Widening of Road with Drain from Railway Station to Shivdham (Part-I) under CIDF for Tinsukia (T&CP)		2 Years						98%					
2		Widening of Road with Drain from Railway Station to Shivdham (Part-II) under CIDF for Tinsukia (T&CP)		1 Year					100%						
3		Development of Vegetable Market under CIDF at Tinsukia (T&CP)		1 Year						97%					
4		Beautification of GNB road & Const. of New Sunday Market at Bye-Pass, Tinsukia (T&CP)		2 Years						100%					
5		Multipurpose Activity Centre (Kalyan Ashram) at Tinsukia, under UNTIED Fund. (T&CP)	7 Months							100%					

## Monthly status of Fund receipt and utilisation for the Month of April Year 2024

A.For Schemes: Funds received.

Sl. No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code&: SLS Code	Category CS/CSS State/EAP etc.	Opening Balance With CNA /SNA Others- as applicable.		Opening Balance with the District/Council Others- as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now amount &.(% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share		Of Previous Year
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Water Resources Department	Anti-erosion measures to protect Basbari area of Amarpur(Sadiya) from the erosion of river Dibang (Package No:1)(SOPD-G)		STATE					NIL	NIL	NIL	NIL	-	-	-	-	-	-	-		
2		Extension of Ring Bund from Sissini Bhojini to Kesaikhathi Than on the L/B of river Lohit.(Under SOPD-FDR)		STATE					NIL	NIL	NIL	NIL	-	-	-	-	-	-	-		
3		Breach closing of Sokriting near Doom-Dooma Town L/B of river Doom-Dooma (Under SOPD-FDR)		STATE						NIL	NIL	NIL	NIL	-	-	-	-	-	-	-	
4		River training works to divert River Dibang to its original course(RIDF-XXVIII)		CSS						NIL	NIL	NIL	NIL	-	-	-	-	-	-	-	
5		Rebuilding and development of bank of Brahmaputra (Annanta Nallah) river along with protection of Sarbananda Singha Samadhi Xetra and Guijan with its adjoining areas including development of the area.(Under NESIDS under DoNER)		CS						NIL	NIL	NIL	NIL	-	-	-	-	-	-	-	
6		Immediate measures to Baghjan and Dighaltarang area from the flood devastation of river Brahmaputra (Ananta Nallah) (Under SDRF for 2020-21)		CSS						NIL	NIL	NIL	NIL	-	-	-	-	-	-	-	
7		Strengthening of river training works to divert river Dibang to its original course.		CS						NIL	NIL	NIL	NIL	-	-	-	-	-	-	-	

Executive Engineer  
Dibugarh W.R. Division  
Dibugarh

Annexure-B

B.SI.No funds are received till date by District/Council

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
-	-	-	-	-

Executive Engineer  
Dibugarh W.R. Division  
Dibugarh

## Physical Progress or Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Sl.No	Admin. Dept.	Name or Scheme	Number of Works sanctioned in the current Year	Progress of current year works services categorise number of works based on the stage of physical progress					Remarks
				100%	75-99%	50-74%	25-49%	1-25%	
1	Water Resources Department	Anti-erosion measures to protect Basbari area of Amarpur(Sadiya) from the erosion of river Dibang (Package No:1)(Under SOPD-G)							Overall Physical Progress 100%
2		Extension of Ring Bund from Sissini Bhojini to Kesaikhathi Than on the L/B of river Lohit.(Under SOPD-FDR)		-	-	-	-	-	Overall Physical Progress 100%
3		Breach closing of Sokriting near Doom-Dooma Town L/B of river Doom-Dooma.(Under SOPD-FDR)		-	-	-	-	-	Overall Physical Progress 100%
4		River training works to divert River Dibang to its original course(RIDF-XXVIII)		-	-	-	-	-	Overall Physical Progress 100%
5		Rebuilding and development of bank of Brahmaputra (Annanta Nallah) river along with protection of Sarbananda Singha Samadhi Xetra and Guijan with its adjoining areas including development of the area.(Under NESIDS under DoNER)		-	-	-	-	-	Overall Physical Progress 100%
6		Immediate measures to Baghjan and Dighaltarang area from the flood devastation of river Brahmaputra (Ananta Nallah) (Under SDRF for 2020-21)		-	-	-	-	-	Overall Physical Progress 100%
7		Strengthening of river training works to divert river Dibang to its original course.		-	-	-	-	-	Overall Physical Progress 20%

Executive Engineer  
Dibugarh W.R. Division  
Dibugarh

## Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number or Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress						Remarks	
				Less than 1 Yr	>= 1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started		
1	Water Resource Department	Anti-erosion measures to protect Basbari area of Amarpur(Sadiya) from the erosion of river Dibang (Package No:1)													Overall Physical Progress 100%	
2		Breach closing of Sokriting near Doom-Dooma Town L/B of river Doom-Dooma.(Under SOPD-FDR)		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 100%
3		Extension of Ring Bund from Sissini Bhojini to Kesaikhati Than on the L/B of river Lohit.(Under SOPD-FDR)		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 100%
4		River training works to divert River Dibang to its original course(RIDF-XXVIII)		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 100%
5		Rebuilding and development of bank of Brahmaputra (Annanta Nallah) river along with protection of Sarbananda Singha Samadhi Xetra and Guijan with its adjoining areas including development of the area.(Under NESIDS under DoNER)		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 100%
6		Immediate measures to Baghjan and Dighaltarang area from the flood devastation of river Brahmaputra (Ananta Nallah) (Under SDRF for 2020-21)		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 100%
7		Strengthening of river training works to divert river Dibang to its original course.		-	-	-	-	-	-	-	-	-	-	-	-	Overall Physical Progress 20%

Executive Engineer  
Dibugarh W.R. Division  
Dibugarh